NAME OF WORK Improvements to roads and drains of BB Nagara in ward no. 8 kodigehalli

First and Part Bill

PMC

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

Date: 29-12-2020

To,

ASSISTANT EXECUTIVE ENGINEER

KODIGEHALLI SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of "**IMPROVEMENTS TO ROADS AND DRAINS OF B.B.NAGARA IN WARD NO. 8 KODIGEHALLI".**

Ref: 1. Work Order No: BBMP/EE/BTP/WO/156/2019-20

2. Job code: 008-20-000002

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010. First & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs.9,77,738.48/- (Rs. Nine Lakhs Seventy Seven Thousand Seven Hundred Thirty Eight and Forty Eight Paisa Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

30/12

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:-Improvements to Roads and Drains of B.B.Nagara in ward no. 8 Kodigehalli

Name of Client	:	EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION,BBMP, BANGALORE
Contractor/ Agency:		Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010
Total Cost	:	Rs.9,77,738.48/-
Date Of Inspection :		29-12-20
Status Of Bill	:	First & Part Bill
In the Presence of :		a) Assistant Engineer, Kodigehalli Sub division, BBMP, Bangalore b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
37	Earth work excavation by manual means in Hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications .complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
38	Providing and filling in foundation with granite / trap broken metal 100mm, and downsize and with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all leaed and lift.,, complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

39	Providing and laying in position plain cement concrete of mix M7.5 with OPC cement @ 180 Kgs using 40mm and down size graded granite metal, corse aggregates @ 0.85 cum and fine aggregtes @ 0.58cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
40	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
41	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
42	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC) for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 (1:1.5:3) for raft foundation, column footing, main and secondary beams. complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
43	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
49	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading. From 0.00 to 2.00 Km complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS BANGALORE